

Project- Quarterly Progress Report

31
19/2

Promoter's Name	:	Poomalai Housing Private Limited
Project Name	:	Poomalai Avantikaa
Project Registration No	:	TN/01/BUILDING/0021/2018
Quarterly Ending	:	December 2019

A.Sales

Sl No	Description	Cumulative No. of Units up to the Quarter	Total Area
1	Plots/Flats Booked size wise (As Given in Carpet Area Statement While Registering)	Nil	Nil
2	Parking Lots	Nil	Nil
3	UDS Registration in Sq.m	Nil	Nil

Construction

Sl No	Description	Block/Tower No	Status
1	Stage of Construction of each Block/Tower, Floor wise	Single Block	First Floor and second floor Brick work Completed Third Floor -Roof Completed and Ceiling Plastering Work Going on Fourth Floor - Centering, Bar Bending and Roof Concrete Work Going on
2	Status of common Amenities for each Block/Tower, Item wise	No amenities	

Sl No	Description	Percentage
1	Percentage of Completion	
	i) Physical	65%
	ii) Financial (Enter Anticipated Project Cost In Lakhs)	12.69 Lakhs

For POOMALAI AVANTIKA


Authorised Signatory