

### Project - Quarterly Progress Report

Promoter's Name	:	TNUHDB / Trichy Division
Project Name	:	Construction of 288 tenements at Alangudi scheme in Pudukkottai District.
Project Registration No	:	TN / 19 / Building / 0206/ 2020, Dated: 09.07.2020
Quarter Ending	:	June 2023

#### A. Sales

Sl. No.	Description	Cumulative No. of Units upto the Quarter	Total Area
1.	Plots/Flats Booked size wise (As given in Carpet Area Statement while registering)	8 Blocks	10849.80 Sq.m
2.	Parking Lots	-	-
3.	UDS Registered in Sq.m.	-	-

#### B. Construction

Sl. No.	Description	Block/Tower No.	Status
1.	Stage of construction of each Block/Tower, Floor wise	8 Blocks	<p><b>A1 block ( 1 in 24)</b> Structure completed, Brick work completed, Inner Plastering work is in progress.</p> <p><b>A2 block ( 1 in 24)</b> Structure completed, Brick work completed, GF inner plastering completed. FF inner plastering work is in progress.</p> <p><b>A3 block ( 1 in 24)</b> Structure completed, Brick Work Completed, GF plastering completed, Outer Plastering Work is in Progress , FF inner plastering work is in progress.</p> <p><b>A4 block (1in24)</b> Structure Completed, Brick Work Completed, Ground Floor Plastering Work Completed, FF inner plastering work is in progress.</p> <p><b>B1 block ( 1 in 48)</b> Structure Completed, Brickwork completed, GF&amp; FF inner plastering work completed, SF inner plastering work is in progress.</p>

			<p><b>B2 block( 1 in 48)</b> Structure Completed, Brickwork completed, GF,FF inner plastering work completed. SF inner plastering work is in progress.</p> <p><b>B3 block ( 1 in 48)</b> Structure completed, Brickwork completed, GF inner plastering work progress.</p> <p><b>B4 block ( 1 in 48)</b> Structure completed, Brickwork completed, GF inner plastering work progress.</p>
2.	Status of common Amenities for each Block/Tower, Item wise	Formation of Road, Pavement around the block, Sump and pump room, Street light, Dust bin, Rain water harvesting, External sewer arrangements, External water supply arrangements -	To be Started

Sl.No.	Description	Percentage
1.	Percentage of Completion	
	i) Physical	<b>80%</b>
	ii) Financial	<b>70%</b>

### Project - Quarterly Progress Report

Promoter's Name	:	TNUHDB / Trichy Division
Project Name	:	Construction of 84 tenements at Arimalam scheme in Pudukkottai District.
Project Registration No	:	TN / 19 / Building / 0206/ 2020, Dated: 09.07.2020
Quarter Ending	:	June 2023

#### A. Sales

Sl. No.	Description	Cumulative No. of Units upto the Quarter	Total Area
1.	Plots/Flats Booked size wise (As given in Carpet Area Statement while registering)	3 Blocks	3175.98 Sq.m
2.	Parking Lots	-	-
3.	UDS Registered in Sq.m.	-	-

#### B. Construction

Sl. No.	Description	Block/Tower No.	Status
1.	Stage of construction of each Block/Tower, Floor wise	3 Blocks	<b>Block A1(24 in 1)</b> Ground Floor slab concrete Completed, First Floor slab work is in progress. <b>Block B1(30 in 1)</b> Column raised upto Ground floor roof level, Ground Floor slab work is in progress. <b>Block B2(30 in 1)</b> Column raised upto Ground floor roof level Ground Floor slab work is in progress.
2.	Status of common Amenities for each Block/Tower, Item wise	Formation of Road, Pavement around the block, Sump and pump room, street light, dust bin, park, rain water harvesting, external sewer arrangements, external water supply arrangements -	-

<b>Sl.No.</b>	<b>Description</b>	<b>Percentage</b>
1.	Percentage of Completion	
	i) Physical	<b>20%</b>
	ii) Financial	<b>12%</b>