

### Project - Quarterly Progress Report

|                         |   |   |
|-------------------------|---|---|
| Promoter's Name         | : | TNUHDB / Trichy Division  |
| Project Name            | : | Construction of 120 tenements at Aranthangi scheme in Pudukkottai District. |
| Project Registration No | : | TN / 19 / Building / 0294 / 2020, Dated: 17.08.2020                         |
| Quarter Ending          | : | June 2023   |

#### A. Sales

| Sl. No. | Description  | Cumulative No. of Units upto the Quarter | Total Area   |
|---------|--|--|--------------|
| 1.      | Plots/Flats Booked size wise (As given in Carpet Area Statement while registering) | 3 Blocks                                 | 4522.00 Sq.m |
| 2.      | Parking Lots   | -  | -            |
| 3.      | UDS Registered in Sq.m.  | -  | -            |

#### B. Construction

| Sl. No. | Description   | Block/Tower No. | Status  |
|---------|---|-----------------|---|
| 1.      | Stage of construction of each Block/Tower, Floor wise | 3 Blocks        | <b>A1 block( 1 in 32)</b><br>Structure completed,<br>Brickwork completed,<br>Plastering work completed,<br>White wash completed,<br>Flooring Work completed,<br>Door & Window work completed,<br>Electrical & Plumbing Work is in Progress.<br><b>B1 block ( 1 in 40)</b><br>Structure completed,<br>Brickwork completed,<br>Plastering work completed,<br>White wash completed,<br>Flooring Work completed,<br>Door & Window work completed,<br>Electrical & Plumbing Work is in Progress.<br><b>C1 block ( 1 in 48)</b><br>Structure completed,<br>Brickwork completed,<br>Plastering work completed,<br>White wash completed,<br>Flooring Work completed,<br>Door & Window work completed,<br>Electrical & Plumbing Work is in Progress. |

|    |  |  |  |
|----|--|--|--|
| 2. | Status of common Amenities for each Block/Tower, Item wise | Formation of Road, Pavement around the block, Sump and pump room, street light, dust bin, park, rain water harvesting, external sewer arrangements, external water supply arrangements - | Sump & Pump Room Completed, Septic tank & Filter work completed Drain work is in progress, External Sewerage arrangements and External Water Supply arrangements work is in Progress |
|----|--|--|--|

| Sl.No. | Description              | Percentage |
|--------|--------------------------|------------|
| 1.     | Percentage of Completion |            |
|        | i) Physical              | <b>80%</b> |
|        | ii) Financial            | <b>70%</b> |