

## Project-QuarterlyProgressReport

Promoter'sName	:	TAMIL NADU URBAN HABITAT DEVELOPMENT BOARD
ProjectName	:	EkambaramPillai&MunusamyPillaiStreet
ProjectRegistrationNo	:	TN/29/Building/0384/2020dt:19.10.2020
QuarterEnding	:	Mar Year2023

### A. Sales

Sl. No.	Description	Cumulative No.ofUnitsuptothe Quarter	TotalArea
1.	Plots/FlatsBookedsizewise(As given in Carpet Area Statementwhileregistering)	-	-
2.	ParkingLots	-	-
3.	UDSRegisteredinSq.m.	-	-

### B. Construction

Sl. No.	Description	Block/TowerNo.	Status
1.	Stageofconstructionofeach Block/Tower,Floorwise		Enclosed
2.	StatusofcommonAmenitiesfor eachBlock/Tower,Itemwise		Enclosed

Sl.No.	Description	Percentage
1.	PercentageofCompletion	
	i)Physical	62%
	ii)Financial(EnterAnticipatedProjectCostinLakhs)	40%

### C. DetailsofClearances

1. CompletionCertificateNo.Nil
2. ComplianceReport,ifany(KindlySpecify)Nil
3. AnnualAuditReportofSpecialAccount inForm7Nil

### D. LatestPhotowithDate

AAC Block and Plastering Work is in Progress.

  
**Executive Engineer**  
Division - V  
TNUHDB

EkambaramPillaiandMunusamyPillaiStreetScheme		
ProjectStatus		
Descriptionofwork	Block- A	Block-B
Pilingwork	-	Completed
PileCapWork	-	Completed
StiltFloorColumns	-	Completed
FirstFloorColumn& SlabConcrete	-	Completed
SecondFloorColumn&SlabConcrete	-	Completed
ThirdFloorColumn&SlabConcrete	-	Completed
FourthFloorColumn& SlabConcrete	-	Completed
FifthFloorColumn& SlabConcrete	-	Completed
InternalandExternalPlasteringwork	-	-
InternalPaintingwork	-	-
InternalPlumbing&WaterProofingwork	-	-
InternalFlooringwork	-	-
Windows/Grillfixing	-	-
Lift	-	-
UGSump	-	Completed
DG	-	-
FireFighting	-	-



