

Project - Quarterly Progress Report

Promoter's Name	:	Executive Engineer & Admin. Officer, TNHB,Coimbatore.
Project Name	:	Construction of 60 HIG flats at Ganapathy pocket 1 , Coimbatore
Project Registration No	:	TN/11/Building/0391/2020, Dated: 27.10.2020
Quarter Ending	:	March 2022 Year 2021-22

A. Sales

Sl. No.	Description	Cumulative No. of Units upto the Quarter	Total Area
1.	Plots/Flats Booked size wise (As given in Carpet Area Statement while registering)	Nil	Nil
2.	Parking Lots	Nil	Nil
3.	UDS Registered in Sq.m.	Nil	Nil

B. Construction

Sl. No.	Description	Block/Tower No.	Status
1.	Stage of construction of each Block/Tower, Floor wise	<ul style="list-style-type: none"> Structurally completed. Block A &Block B - outer plastering, window grill fixing work, Tiles laying & compound wall work is under progress. 	Work under progress.
2.	Status of common Amenities for each Block/Tower, Item wise	-	-

Sl.No.	Description	Percentage
1.	Percentage of Completion	
	i) Physical	65%
	ii) Financial (Enter Anticipated Project-Cost in Lakhs)	(630.00Lakhs) 30%


C. Details of Clearances

1. Completion Certificate No. - Nil - (only CC No. in Text Format)
2. Compliance Report, if any (Kindly Specify) - Nil - (in PDF Format)
3. Annual Audit Report of Special Account in Form 7 - Nil - (in PDF Format)

D. Latest Photo with Date (Atleast from 2 angles) -enclosed- (in PDF Format)



Note: Mail the above particulars to "reg.tnrera@tn.gov.in"


 EXECUTIVE ENGINEER
 COIMBATORE HOUSING UNIT,
 HUDCO COLONY, TATABAD,
 COIMBATORE - 12.
 022.8100
 19/5/22