

Project - Quarterly Progress Report

Promoter's Name	:	DRA AADITHYA SOUTH CITY PROJECTS PVT LTD
Project Name	:	DRA SKYLANTIS
Project Registration No	:	TN/29/Building/0057/2023 – Dt 25-01-2023
Quarter Ending	:	(December) Year 2023

A. Sales

Sl. No.	Description	Cumulative No. of Units upto the Quarter	Total Area
1.	Plots/Flats Booked size wise (As given in Carpet Area Statement while registering)	76	6749.4482 Sq.mts
2.	Parking Lots	-	-
3.	UDS Registered in Sq.m.	4	177.4434 Sq.mts

B. Construction

Sl.No.	Description	Block/Tower No.	Status
1.	Stage of construction of each Block/Tower, Floor wise	Block -2 Block -1	<ul style="list-style-type: none">▪ Stilt Floor Column Concreting Work In Progress.▪ Stilt Floor Roof Slab Shuttering Work In Progress ▪ STP Shoring Work in Progress
2.	Status of common Amenities for each Block/Tower, Item wise		

Sl.No.	Description	Percentage
1.	Percentage of Completion	
	i) Physical	21%
	ii) Financial (Enter Anticipated Project Cost in Lakhs) 4782	36%

C. Details of Clearances

1. Completion Certificate No. ----- (only CC No. in Text Format)
2. Compliance Report, if any (Kindly Specify) --NA---- (in PDF Format)
3. Annual Audit Report of Special Account in Form 7 ----- (in PDF Format)

D. Latest Photo with Date (Atleast from 2 angles) -ATTACHED- (in PDF Format)

Note: Mail the above particulars to “reg.tnrera@tn.gov.in”



Block 2 Stilt Floor Column Concreting Work In Progress



Block 2 Stilt Floor Roof Beam Shuttering Work In Progress



Block 1 - STP Shoring Works In Progress