

Project - Quarterly Progress Report

Promoter's Name	:	TNUHDB, The Executive Engineer – Tiruvallur Division.
Project Name	:	Construction of 1040 Nos (G+4) storey tenements with infrastructure at Murugampattu scheme in at Murukkampattu Village. Tiruttani Taluk, Thiruvallur District under vertical – III Affordable Housing project in partnership of Housing for all (Urban)
Project Registration No	:	TN/02/Building/0081/2021
Quarter Ending	:	Mar 2023

A. Sales

Sl. No.	Description	Cumulative No. of Units up to the Quarter	Total Area
1.	Plots/Flats Booked size wise (As given in Carpet Area Statement while registering)	1040	38343.95m ²
2.	Parking Lots	-	-
3.	UDS Registered in Sq.m.	-	-

B. Construction

Sl. No.	Description	Block/Tower No.	Status
1.	Stage of construction of each Block/Tower, Floor wise	13- BLOCKS	Structural work completed finishing work in progress
2.	Status of common Amenities for each Block/Tower, Item wise	ROADS, ICDS, RATION SHOP, CONVENIENT SHOP	work in progress


Sl.No.	Description	Percentage
1.	Percentage of Completion	
	i) Physical	86 %
	ii) Financial (Enter Anticipated Project Cost in Lakhs)	83 %

C. Details of Clearances

1. Completion Certificate No – Not applicable
2. Compliance Report, if any (Kindly Specify) – Not yet obtain.
3. Annual Audit Report of Special Account in Form 7 – Not applicable.

D. Latest Photo with Date (At least from 2 angles) – Enclosed.

Note: Mail the above particulars to "reg.tnrera@tn.gov.in"


28/4/23
Executive Engineer
Tiruvallur Division,
TNUHDB, Tiruvallur Dt.

MURUGAMPATTU SCHEME

